BRUHATH BANGALORE MAHANAGARA PALIKE
YELAHANKA ZONE, BANGALORE

Completion Cerificate

1	Name of Work	Providing new pipeline and repairs to existing pipelines in Ward No 07, Byatarayanapura, Kodigehalli Sub Division			
2	Estimate Cost and Accepted Tender Cost	Est. Cost Rs.	10.00 lakhs	Accepted Tender Cost	859714.80
3	Sanctioned Estimate No. & Dt.	AS No.	24 /18-19 Dt:23.07.2018	TS No.	29/18-19 Dt:23.07.2018
4	Head of Account	P1771			
5	Work order no and date	BBMP/EE/BTP/WO/160/18-19 Date: 31.10.2018			
6	Entrustment No. & Dt:	160/18-19 Date: 31.10.2018			
7	Work Code/Job Code No.	007-18-000125			
8	Name of Contractor	Sri Venkatesh.V			
9	Time stipulated for completion of	60 days			
10	Delay in execution of work	250 Days.			
11	Schedule DT of Start of work (as per W.O)	31.10-19			
12	Schedule DT of Completion of work (As per W.O)	9.9.19			
13	Measurement recorded in	MB No	4965/2018-19		
		Page No	496459-474		
14	Cheak measurement of the AEE/EE	MB No	4965/2018-19		
		Page No	496459-474		
15	Name of the Office/Office incharge	Kodigehalli Sub division			
16	a) Asst.Eng.,/Junior Eng.,:	Pushpalatha.N.D			
	b) Asst Executive Engineer	Sri.H.Ranganath			

Sanctioned estimated cost in Rs.	Accepted Tenderd Amount in Rs.	Amount claimed as per bills (Rs)	DIFFERENCE		Remarks
			Excess	Savings	
10,00,000.00	859714.80	858351.00	—	—	—

1) Certifed that the above work has been executed by the Contractor satisfactonly in accordance with the specfication as embodied in the agreement

2) Certifed that the above work has been completed within the stipulated time noted in the work order

3) Certifed that the Contractor has delayed and completed the work for which necessary time has been recovered

Assistant Engineer
Ward No.07

Assistant Executive Engineer
Kodigehalli Sub division

Assistant Executive Engineer.
Kodigehalli Sub Division.
Yelahanka Zone, B.B.M.P.
Bangalore.

Executive Engineer
Byatarayanpura Division